NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NEWZEN CONSULTANT ★ Bangalore ★ NEWZEN

NO.NC/QC/BD/2021-22/W5

Date: 12-07-2021

The Executive Engineer,
Byatarayanapura Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to Drains and Asphalting to Roads in Vinayakanagara, Dwarakanagara Surrounding area in Ward No 05 Jakkur Byatarayanapura Sub Division

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average hotizontal throw upto 2 meters and an average lift upto	Cum	317.10	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRB 4-1.3 : Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal	Cum	5.86	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone hammered dressed in	Cum	11.16	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone hammered dressed in	Sqm	8.37	Work done upto the Billed Quantity and the Quality is Satisfactory
5	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam	Sqm	21.99	Work done upto the Billed Quantity and the Quality is Satisfactory
6	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal	Cum	5.30	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRB 15.1 Providing flush pointing 20 mm deep to square rubble, course or uncoursed stone masonry with cement mortar after raking joints to depth of	Sqm	18.60	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded	Cum	7.70	Work done upto the Billed Quantity and the Quality is Satisfactory
9	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or	Tn	0.46	Work done upto the Billed Quantity and the Quality is Satisfactory
10	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications	Cum	499.28	Work done upto the Billed Quantity and the Quality is Satisfactory
11	KSRRB M500-4. Providing and applying primer coat from 7.5 to9.8 kg and 9.8 to 12.2 kg per 10sqm for surface of low and medium porosity respectively	Sqm	1950.00	Work done upto the Billed Quantity and the Quality is Satisfactory
12	KSRRB M500-18: Providing and laying Semi dense bituminous concrete 25mm thick with 100-120 TPH batch type HMP producing an average output	Cum	58.50	Work done upto the Billed Quantity and the Quality is Satisfactory
13	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point,	Cum	318.61	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Proprietor

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner